

VERIFICATION INSPECTION CHECKLIST (Install)



TRADE: WATERPROOFING

Date: _____

PROJECT NAME: _____

Lot No.: _____

Approved Products & Areas of Use

Product Manufacturer	Product Name	Primer/Sealer required	Approved Use/Application

Item	✓ / X	Description
1	<input type="checkbox"/>	Confirm correct product is being selected & Applicator is trained and competent.
2	<input type="checkbox"/>	Product Brand & Name:
3	<input type="checkbox"/>	Applicators Names:
4	<input type="checkbox"/>	Acceptance of substrate for the application of the product (Expand on product specific requirements).
5	<input type="checkbox"/>	Penetrations, Protrusions – All tap ware combos, shower outlet, protrusions thru the membrane fully sealed with compatible sealant from the linings and fixture prior to membrane application
6	<input type="checkbox"/>	Bath/Spa Requirements – Fully sealed from the linings and the lip of the bath prior to membrane application. Membrane minimum 150mm above bath. 1800 mm shower/bath combination.
7	<input type="checkbox"/>	Bond Breaker – Compatible product applied to all junctions appropriate to the size of gap for movement.
8	<input type="checkbox"/>	Primer (Expand on product specific requirements).
9	<input type="checkbox"/>	Film Thickness (Expand on product specific requirements).
10	<input type="checkbox"/>	Curing (Expand on product specific requirements).
11	<input type="checkbox"/>	Water Test Complete and passed (Expand on method and min duration of test).
12	<input type="checkbox"/>	Protection (Expand on product specific requirements).
Start:am/pm / Finish:am/pm		

Work completed by (Subcontractor Name / Sign):	Date:
--	-------

Work Inspected by (Proline Name/ Sign):	Date:
---	-------

Work Inspected (if required) by (Client Name/ Sign):	Re-inspection Required No Yes <input type="checkbox"/> <input type="checkbox"/>
--	---

Issues to be rectified before re-inspection:	Proposed Date:
--	----------------

For Proline use only:	If appropriate, circle reason for quality deviation: or Other: _____						
Work sequence	Materials	Lack of care	Workmanship/ Skills	Poor design detailing	Inadequate supervision	Poor Product	Other

Feedback: Items that became apparent during inspection that should be considered in future process: