VERIFICATION INSPECTION CHECKLIST					PROLINE BUILDING		
TRADE: Foot		ings			Date:		
PROJEC	T NAME:				Lot No.:		
ltem	✓/X	Description		-			
1			ion of each seat / leaning	rail in correct lo	cation		
2		Delivered material checked against bending schedule/order					
3		Delivered material checked against bending schedule					
4		Reinforcement sundries (spacers, tie wire, chairs) available					
5		Check concrete deliveries for grade, type cement content and any additives					
6		Visually inspect each delivery of concrete for consistency					
Section	n Complete		Company:	Proline sign:		Date:	
		Sign:	<u> </u>				
Section	n Complete	Client Name: Sign:	Sydney Trains	Proline sign:		Date:	
Installa	tion: <u>(</u>	Subcontractor & Pr	oline Site Manager	to tick off ite	<u>ms when ch</u>	necked)	
7		Bar size, spacing, fixings & lap					
8		Dimensions of prefabricated cages					
9		Cover (minimum and maximum) & location of cages					
10		Spacers and chairs adequate to maintain cover					
11		Visually inspect each delivery of concrete for consistency					
12		Vibration of Concrete					
13		Finish Method & Colour					
14		Curing Method					
15		Protection of footing wh	ere required				
Work completed by (Subcontractor Name / Sign):					Date:		
Work Inspected by (Proline Name/ Sign):					Date:		
work insp		ine Name/ Sign).			Date.		
Work Inspected (if required) by (Client Name/ Sign):					Re-inspectio	-	
					Yes No		
Issues to be rectified before re-inspection:					Proposed Date	:	
For Proline	e use only	If appropriate, circle reaso	on for quality deviation: or C	ther:			
Work	М	aterials Lack of care	Workmanship/ Skills	Poor design detailing	Inadequate supervision	Poor Produ Other	

Feedback: Items that became apparent during inspection that should be considered in future process: